

APPENDIX 2.5, ATTACHMENT 13.4

CONFINED SPACE

HOT WORK PERMIT

MSCC HOT WORK PERMIT

**DANGER: BEFORE INITIATING HOT WORK, CAN THIS JOB BE AVOIDED?
IS THERE A SAFER WAY?**

CHECKLIST -- Precautions to prevent fires

IMPORTANT -- Do Not cut or weld until the following precautions have been taken:

- The work area has been personally examined.
- The Sprinkler system is in operation.
- There are no flammable liquids or unpurged tanks in the area.
- The job will be confined to the area described on the permit.
- The Floors are clean.
- All combustibles have been located 35 feet from the job area and/or protected.
- All floor and wall openings within 35 feet have been covered tightly.
- Fire watchers have been assigned to the area and know how to give the alarm.
- Ample extinguishing equipment for immediate use has been provided.
- All equipment is in good repair.

PERMIT -- FOR CUTTING AND WELDING

IMPORTANT -- Follow precautions listed above

Date _____ Time started _____ Completed _____
Building _____ Operator(s) _____
Department _____ Floor _____ Room # _____
Work to be done _____

ALL ITEMS HAVE BEEN CHECKED AND PERMISSION IS AUTHORIZED FOR THIS WORK!

SIGNED

TITLE

PERMIT EXPIRES _____

FINAL CHECK-UP: The work area was observed for at least 30 minutes after work was completed and found fire safe. _____

SIGNED

TITLE